



2021 PROJECT ACTIVITY

Updated 11/26/21

Activity	Project Name and Purpose	Construction
2021 - Pavement Preservation - PW21000PSP Improvements: CHIP SEAL PAVEMENT PRESERVATION & ULTRA THIN ASPHALT	Punch list being developed. All major work complete.	99%
2021 - Subdivision Asphalt Overlay - PW21SUBAOP Improvements: MILL AND ASPHALT OVERLAY BY CONTRACTOR	Dura Seal will schedule work for Old Sugar Creek at Della Drive for 11/29.	80%
Old State RTE. 21 - MO M To MO A - STP-5403 (684) Improvements: CHIP SEAL - REPAIR SHOULDERS - RUMBLESTRIPS	Joint repairs are complete. Pace has started milling and filling shoulder with rock base and asphalt. Operation will cause one lane of traffic to be shut down. Pace has a pilot car in operation to guide traffic through the work zone. Driveways in the area will be temporarily filled with base rock until the paving crew adds the final lift of asphalt. Asphalt repairs are estimated to be done early this week. Pace will have winter shut down and perform final lift of UBAWS pavement in the spring of 2022.	75%
Main Street (House Springs) STP - 5403 (679) Improvements: RECONSTRUCTION - SIDEWALKS, PARKING, CURB AND GUTTER, LIGHTING	Project has been awarded to a contractor and is currently in the preconstruction phase. Project anticipated to start late fall early winter. For Project Plans and Specifications Visit https://www.jeffcomo.org/bids.aspx	Not Under Construction
Miller Rd Phase 1-3 STP - 5403 (681) Improvements: REALIGN ROAD 620' SOUTH OF ELM DR. AND INTERSECTION AT SPRING FOREST RD.	All utilities are relocated. The project was awarded to Gerhsenson Construction. Project to start early 2022	Not Under Construction
New Sugar Creek Rd - MO 30 To St. Louis County Line STP 5403 (682) Improvements: ULTRA THIN ASPHALT OVERLAY COMNTRACTOR	Paving is complete. Striping to be scheduled.	95%
Northwest Blvd - MO 30 To Saline Rd - STP - 5403 (683) Improvements: ULTRA THIN ASPHALT OVERLAY CONTRACTOR	Project is complete. Pre-final inspection with MoDOT to be scheduled.	99%
Old Lemay Ferry Rd, Phase 1 & 2 STP- 5461 (609) Improvements: INTERSECTION REALIGNMENT AT EAST ROCK CREEK RD AND SPRING	ATT working on relocation.	Not Under Construction
Seckman Rd - Old Lemay Ferry Rd To Seckman High School STP-7202 (602) STP-5403 (686) Improvements: ROUNDABOUT - SIDEWALKS - TRAFFIC SIGNALS	New traffic pattern at the intersection of Old Lemay Ferry and Seckman - Expect Delays. A New Traffic Phasing Switch is expected to take place Thursday November 18th. Storm Sewer placement is complete. Gerstner Electric will continue setting traffic signals and pull boxes and setting street light pole bases. Excavation and placement of base rock and the OLF intersection will continue for the new round about. Concrete pours will continue to take place at the OLF Intersection, Sidewalks along both sides of	45%
Romaine Creek Slope Failure -PW21068RDW Improvements: REPAIR SLIDE	All contract work has been completed. Project currently awaiting final closeout paperwork.	99%
Rougly Kiepe Rd. Bridge - Over Tributary to Saline Creek - STP-5403 (685) Improvements: REPLACE BRIDGE	Project is complete Roadway is Open. Pre-final inspection with MoDOT to be scheduled.	99%
Sandy Valley Road Bridge - PW2105BRG Improvements: BRIDGE REPLACEMENT BY CONTRACTOR	Backfill along detached wing wall, pour both bridge approach slabs.	75%
Tomahawk / Lonedell Drainage Improvements - PW20081SWS Improvements: INSTALLATION OF CLOSED DRAINAGE SYSTEM	Final plans are complete. Consultant is working on easement documents before we begin working with the property owners to purchase the easements. Anticipate bidding this project this winter.	Not Under Construction
Local Hillsboro Rd Drainage Improvements - PW20143SWS Improvements: INSTALLATION OF CLOSED DRAINAGE SYSTEM	Final plans are complete. Consultant should begin working on easement documents soon. Anticipate bidding this project this winter.	Not Under Construction
Northern Lights Drainage Improvements - PW218650SWS Improvements: REPLACE FAILING CROSS PIPE BY CONTRACTOR	C-1 Water relocating soon; project bid opening on Dec. 7th; construction to start late winter.	Not Under Construction
Intersection Lighting Improvements - PW21000TRS Improvements: INSTALLATION OF AMBIANT LIGHT BY CONTRACTOR	All Improvements besides the light poles have been installed Contractor has prepped Old St Rte. 21 at Four Ridge and Old St Rte. 21 at Lion's Den, Antire at Williams Creek, and Local Hillsboro @ Cedar Hill Rd. Project is currently waiting on the light poles to be delivered.	66%